



Lago Vista ISD - New High School Schedule

Lago Vista ISD New High School Schedule	Projected Timeline	2011		2012												2013												2014						
		Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Canvas the Vote	11/16/11	16		Board Meeting November 16																														
Geotechnical	12/01/11 - 01/31/12			[Yellow bar from Jan to Feb 2012]																														
Civil/Survey	12/01/11 - 06/29/12			[Yellow bar from Jan to Jun 2012]																														
Funding Secured	Approximately 01/25/12			[Blue star icon in Jan 2012]																														
Schematic Design	11/17/11 - 01/13/12			[Brown bar from Jan to Feb 2012] Completed January 13																														
Board Presentation	01/16/12			16 Present Schematic Design to Board for Approval on January 16																														
Design Development	01/17/12 - 04/13/12			[Orange bar from Jan to Apr 2012] Completed April 13																														
Board Presentation	04/16/12			16 Present Design Development Drawings to Board for Approval on April 16																														
Construction Documents	04/17/12 - 08/10/12			[Brown bar from Apr to Aug 2012] Completed August 10																														
Board Presentation	08/13/12			13 Present Construction Plans to Board for Approval on August 13																														
Bidding/Procurement	08/14/12 - 09/27/12			[Purple bar from Aug to Sep 2012] Bids due on September 27																														
Validate Bids/Negotiations	09/27/12 - 10/12/12			[Small purple bar in Oct 2012]																														
Award Construction Contract	10/15/12			15 Board Approval October 15																														
Construction	11/01/12 - 04/16/14			[Blue bar from Nov 2012 to Apr 2014]																														
Groundbreaking Ceremony	11/19/12			19 Groundbreaking on November 19																														
Punch List	02/03/14 - 05/15/14			[Dark blue bar from Feb to May 2014]																														
Furniture/Fixtures/Equipment	03/03/14 - 05/30/14			[Grey bar from Mar to May 2014]																														
Move-in	06/02/14 - 07/18/14			[Dark grey bar from Jun to Jul 2014]																														
Ribbon Cutting/Open House	07/21/14			21 Ribbon Cutting and Open House on July 21, 2014																														

**Depending on delivery method selected, procurement process may be modified early in schedule